

StoneRidge Fellowship Building Schedule Draft

Task Name	Duration	Start	Finish
YOUTH MINISTRY	0 days	5-Jan-2009	5-Jan-2009
Dome is ready	0 days	5-Jan-2009	5-Jan-2009
Infloor heat	15 days	5-Jan-2009	23-Jan-2009
Place slabs	20 days	12-Jan-2009	6-Feb-2009
Electrical conduit	11 days	22-Dec-2008	5-Jan-2009
Build panels	17 days	15-Jan-2009	6-Feb-2009
Move dome – location	25 days	9-Feb-2009	13-Feb-2009
Infloor heat	10 days	16-Feb-2009	27-Feb-2009
Slabs	11 days?	18-Feb-2009	4-Mar-2009
Build panels	20 days?	23-Feb-2009	20-Mar-2009
LIFT PANELS	5 days?	23-Mar-2009	27-Mar-2009
Steel erection	16 days?	30-Mar-2009	20-Apr-2009
Roof	14 days	21-Apr-2009	8-May-2009
2nd floor slab	5 days	21-Apr-2009	27-Apr-2009
Mechanical & Electrical. /Sprinkler	40 days	11-May-2009	3-Jul-2009
Steel stud	20 days	11-May-2009	5-Jun-2009
Masonry	20 days	11-May-2009	5-Jun-2009
Exterior Doors & frames	5 days	30-Mar-2009	3-Apr-2009
Exterior glazing	24 days?	11-May-2009	11-Jun-2009
Interior finishes	51 days	22-Jun-2009	31-Aug-2009
SANCTUARY	0 days	30-Mar-2009	30-Mar-2009
Casting beds/slabs	10 days	13-Apr-2009	24-Apr-2009
Under slab electrical conduit	10 days	30-Mar-2009	10-Apr-2009
Panels	20 days	27-Apr-2009	22-May-2009
LIFT PANELS	5 days	25-May-2009	29-May-2009
Steel erection	20 days	1-Jun-2009	26-Jun-2009
Roof	10 days	22-Jun-2009	3-Jul-2009
Stage work	1 day?	18-Dec-2008	18-Dec-2008
Finish Slabs	5 days	6-Jul-2009	10-Jul-2009
Mechanical & Electrical/ Sprinkler	40 days	6-Jul-2009	28-Aug-2009
Steel stud	15 days	13-Jul-2009	31-Jul-2009
Exterior Doors & frames	1 day?	1-Jun-2009	1-Jun-2009
Exterior Glazing	20 days	1-Jun-2009	26-Jun-2009
Interior finishes	40 days	24-Aug-2009	16-Oct-2009